COMPLETION REPORT

1. Name of Work : **Improvements to roads and main and cross roads of Kodigehalli and surrounding areas in Ward No.8 Kodigehalli**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is chargeable : P-3726 (POW Works)

4. Work Order No. & Dt : BBMP/EE/BTP/WO/137/2020-21 Date,- 19/11/2020.

5. Name of Contractor : **Sri. Byate Gowda S N**

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : — 15/2/21

6c Date of Completion.

7. Measurement recorded in : M.B. No. 5591/20-21....

8. Check Measurement of the Asst. : M.B. No. 5591/20-21.....
Page No. 5590.24.....

Asst. Exe. Eng / Exe. Eng :
Page No. 5590.29.....

9. Name of the office/official incharge of the work :

10. a) Junior Asst. Engineer : Raveen. A.R [J.E]

b) Asst. Exe. Engineer : Srinivas Murthy [AEE]

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
60.00 Lakhs.	62,65,000/-	265,000/- (+ 4.46% Above)	—

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು